



Hawkins Architecture, Inc.

7607 Eastman Drive Ste 200 T: [REDACTED]
 College Station, TX 77840 F: [REDACTED]

Project: xx Owner Architect
 Location: xx Consultant Field
 Date:
 Contractor:

CONSTRUCTION PHASE FIELD REPORT

Estimated % of Completion: 35%
 Time: 4:00 PM
 Temperature: 80 degrees
 Weather: Partly cloudy
 Dry

Conformance with Schedule (+ or -) - 5 weeks or more
 Workers Present at Site: None
 Images Attached: Yes
 Observation by: Andrew Hawkins, AIA
 Bella, Edward, Jacob

Work in Progress:

Div 02 Exist Conditions:
 Div 03 Concrete:
 Div 04 Masonry: Masonry Layout and Prep Work
 Div 05 Metals: Installation of Metal Roofing In Progress
 Div 06 Wood & Plastics:
 Div 07 Thermal & Moisture: Tyvek building wrap installation
 Div 08 Openings: Some door frames placed
 Div 09 Finishes:
 Div 10 Specialties:
 Div 11 Equipment:
 Div 12 Furnishings:
 Div 13 Specalls Const:
 Div 14 Conveying Eqpt:
 Div 21 Fire Supression:
 Div 22 Plumbing: Some interior rough-in for CR Wing Restrooms
 Div 23 HVAC: Some Duct work on site
 Div 26 Electrical: Some rough-in electrical begun in CR Wing
 Div 27 Communications
 Div 28 Safety & Security:
 Div 31 Earthwork
 Div 32 Exterior Improvements:
 Div 33 Utilities:
 Div 34 Transportation:

Field Notes & Observations:

1. Exterior sheathing being installed over stud framing in multiple locations
2. Exterior building wrap being installed over sheathing board @ CR Wing
3. Some interior metal stud framing began in CR Wing
4. Some interior rough in electrical started at CR Wing
5. Insulation installation is satisfactory. There are a few too many tears.
6. Damp proofing complete on gym exterior CMU back up wall
7. Lower wall flashing started in some places
8. Roofing on CR Wing appx 60% complete: Insulation is being installed at same time or

Items to Verify:

1. None at this time
- 2.
- 3.
- 4.
- 5.

Action Items:

1. None at this time
- 2.
- 3.
- 4.
- 5.